



Air Power Company

Block-9/4GF, Pocket-7, Sector-82,

G.B Nagar Noida 201 304. INDIA

GST No : 09BAZPK5978D2ZT

E mail : airpowercompanynoida15@gmail.com

Calibration Certificate for Oxygen Analyzer

Ref- M/s OMNI AUTO LIMITED.(Jamshedpur)

February, 27 2026

DESCRIPTION OF GOODS	: Oxygen Gas Analyzer : Model No-101-2-D
NAME PLATE PARTICULARS	: Model No- 101-2-D, 220VAC
QUANTITY	: 01 Set.
RANGE	: 00.0%,0--19.0% Oxygen
RESOLUTION	: 99.99%
OPERATING TEMPERATURE	: 0-50 degree C
TYPE OF DISPLAY	: Digital
RECORDER OUTPUT	: Yes,4-20 mA DC for >10.0% Oxygen
ALARM RELAY OUTPUT	: Yes,0-10.0% Oxygen over 10 Turns of Set Alarm Dial.
TECHNICAL PARAMETERS	: 1. Flow Circuit checked for flow passage,& Supply ± 12 VDC for Amplifier ,Alarm PCB and 5V DC for DPM. 2. Checked + 12V DC for Alarm Power Side.
CALIBRATION	: Loaded Sensor in Analyzer No-101-2-D Passed IOLAR High Purity N ₂ (400ml/min outside setting) through Cell The reading show 00.0% O ₂ . Closed Nitrogen supply and adjusted By Span/Cal Dial Adjusted reading to 20.9%. Changed gas IOLAR Nitrogen and after flushing to get reading show 00.0%
ALARM	: SPAN DIAL READING: 3.00% Checked visual display and relay cut out value. Relay gets actuated as output valve greater than set valve. Found O.K
OUTPUT	: Checked 4-20mA Output over 0-10.0% O ₂
CALIBRATION DONE ON	: FEBRUARY 27, 2026
CALIBRATION DUE ON	: APRIL 26, 2026



For Air Power Company



Air Power Company

Block-9/4GF, Pocket-7, Sector-82,

G.B Nagar Noida 201 304. INDIA

GST No : 09BAZPK5978D2ZT

E mail : airpowercompanynoida15@gmail.com

Calibration Certificate for Oxygen Analyzer

Ref- APC/OMNI_TATA/2025-26/103

February, 27 2026

DESCRIPTION OF GOODS	: Oxygen Gas Analyzer : Model No-4400-H
NAME PLATE PARTICULARS	: Model No- 4400-H, 220VAC
QUANTITY	: 01 Set.
RANGE	: 00.0%,0--19.0% Oxygen
RESOLUTION	: 99.99%
OPERATING TEMPERATURE	: 0-50 degree C
TYPE OF DISPLAY	: Digital
RECORDER OUTPUT	: Yes,4-20 mA DC for >10.0% Oxygen
ALARM RELAY OUTPUT	: Yes,0-10.0% Oxygen over 10 Turns of Set Alarm Dial.
TECHNICAL PARAMETERS	: 1. Flow Circuit checked for flow passage,& Supply ± 12 VDC for Amplifier ,Alarm PCB and 5V DC for DPM. 3. Checked + 12V DC for Alarm Power Side.
CALIBRATION	: Loaded Sensor in Analyzer No-4400-H Passed IOLAR High Purity O ₂ (400ml/min outside setting) through Cell The reading show 00.0% O ₂ . Closed Oxygen supply and adjusted By Span/Cal Dial Adjusted reading to 20.9%. Changed gas IOLAR Oxygen and after flushing to get reading show 00.0%
ALARM	: SPAN DIAL READING: 3.00% Checked visual display and relay cut out value. Relay gets actuated as output valve greater than set valve. Found O.K
OUTPUT	: Checked 4-20mA Output over 0-10.0% O ₂
CALIBRATION DONE ON	: FEBRUARY 27, 2026
CALIBRATION DUE ON	: APRIL 26, 2026



For Air Power Company